



Monday, September 5th, 2022:

TSOD Info:

- AM Today: John B.
- PM Today: Jon M.
- AM Tomorrow: Louis K.
- PM Tomorrow: Jon M.

Schedule:

- 9a-11:10a - Scaf up and begin hanging
- 11:10a-11:25a - Break
- 11:25a-1:11p - Continue hang/cable
- 1:11p-2:11p - Lunch
- 2:11p-2:25p - Introductions
- 2:25p-4:15p - Continue hang/cable
- 4:15p-4:30p - Break
- 4:30p-6:10p - Continue hang/cable
- 6:10p-7:10p - LX dinner
- 6:15p - Begin sound load-in
- 7:15p - Continue hang/cable
- 9:00p - LX Break
- 9:20p - Continue hang/cable
- 10:00p - LX out, PSE out

Accomplishments:

- Lights: Hung all of the conventionals, cabled most of the conventionals, prepared intelligents for install tomorrow
- Sound: Positioned speakers, patched speakers, set up hall monitor, set up program feed microphone

Plans for Tomorrow:

- Lights: Receive the rental order at 10a, hang the intelligent plot, finish cabling, prep color

Tuesday, September 6th, 2022:

TSOD Info:

- AM Today: Louis Kreiecramp
- PM Today: Jon Melchiorre
- AM Tomorrow: Peggy Miller
- PM Tomorrow: Angela Mantel



Load in Log

JLBB | Sept. 5-15, 2022

Schedule:

- 9a- LX in and begin cabling
- 9:50a- Received rental order
- 10a- Inventoried rental order and continued hang
- 12:10p- Received updated rental order
- 12:20p - LX out
- 3:50p- LX in
- 4:00p - LX intros
- 4:10p - Continue hang and cable; Load in of turf
- 4:20p - Started sorting color
- 6:00p - LX Dinner
- 7:05p - Continue hang and cable
- 8:40p - Continue sorting color
- 8:55p - Channel check
- 9:55p-EOD

Accomplishments:

- LX: Finished hanging cable, prepped color, completed channel check

Plans for Tomorrow:

- Scenic: 12p-6p
- Lights: 3p-10p troubleshooting DMX issues
- Sound:

Wednesday, September 7th, 2022:

TSOD Info:

- AM Today: Peggy Miller
- PM Today: Angela Mantel
- AM Tomorrow: Louis Kreiecramp
- PM Tomorrow: John Melchiorre

Schedule:

- 12:20p - Started Turf Install
- 3p - LX in and begin troubleshooting
- 5:45p- Scenic out, LX out
- 6p - PSE in and begin hanging speakers
- 9:55-PSE out

Accomplishments:

- Scenic: Laid turf



Load in Log

JLBB | Sept. 5-15, 2022

- LX: Fixed DMX issues
- Sound: Hung and patched speakers, moved DS speakers to be in line with each other, Qlab (midi) can now cue the light board, patched God Mic

Plans for Tomorrow:

- Scenic: Finish laying turf, start hanging banners

Thursday, September 8th, 2022:

TSOD Info:

- AM Today: Louis Kreienkamp
- PM Today: John Melchiorre
- AM Tomorrow: Louis Kreienkamp
- PM Tomorrow: John Melchiorre

Schedule:

- 4p Scenic in - finished Turf install
- 5:15p Scenic out

Accomplishments:

- Turf installed!

Plans for Tomorrow:

- 11a - Paints in, begin painting
- 12p- Scenic in, hang banners

Friday, September 9th, 2022:

TSOD Info:

- AM Today: Louis Kreiecramp
- PM Today: John Melchiorre
- AM Tomorrow: Squier
- PM Tomorrow: Angela M. and John B.

Schedule:

- 12p - Paints in, began painting base layer
- 12:15p - Scenic in, began hanging banners
- 1p - Began painting lines on the turf

Accomplishments:

- Paint completed the green pathways around the seating riser area.



Load in Log

JLBB | Sept. 5-15, 2022

- Paint completed the white field lining on the turf -- It has been sealed as well, and we just ask that people avoid stepping on the white lines until at least 7:00pm tonight.
- Scenic hung Banners 1-4, and 6-9 (much thanks for LX and Sound responding quickly to my earlier email). Only Banner 5 remains to be hung and will be the only piece missing this weekend since we have to complete construction of its rolling mechanism on Monday. The Banners that are currently hanging will need some love later from Paints to spritz the back with water and get some wrinkles to relax.

-

Plans for Tomorrow:

-

Saturday, September 10th, 2022:

TSOD Info:

- AM Today: Angela
- PM Today: John Borecki or Squier
- AM Tomorrow: Squier
- PM Tomorrow: Angela

Schedule:

- 10:00a- Lights in
- 10:30a- Start focus
- 12:00p- Break
- 12:20p- Back, continue focus
- 2:00p- Lunch
- 3:00p- Back, continue focus
- 5:02p- Break
- 5:17p- Back, continue focus
- 6:40p- Scaf coming down
- 7:15p- EOD

Accomplishments:

- NOTE FOR SCENIC: The turf is puckering a little when moving the genie
- LX: Focused the whole plot
- QUESTION FOR SCENIC FROM LIGHTING: when is the center banner going in?

Plans for Tomorrow:



- LX: LD are coming in at 3:30p for dark time until EOD

Sunday, September 11th, 2022:

TSOD Info:

- AM Today: Squier
- PM Today: Angela
- AM Tomorrow: Peggy
- PM Tomorrow: Squier

Schedule:

- 3:20p - cast tour :)
- 3:40p - LD in
- 6:00p - LD out

Accomplishments:

- Programmed the top of show, parts of the opening sequence, base looks, a few specific moments, and a few hypothetical transition looks

Plans for Tomorrow:

- LD in at 3:30p for dark time

Monday, September 12th, 2022:

TSOD Info:

- AM Today: Peggy
- PM Today: Squier
- AM Tomorrow:
- PM Tomorrow:

Schedule:

- 12:00p - SD in
- 12:15p - Began adjusting speakers
- 12:30p - LX in, turned on lights
- 1:20p - LX/SD out
- 3:30p - LD in
- 5:45 LD out
- 5:50 Scenic in to tour the space

Accomplishments:

- SD: moved speakers 18 in higher to account for fixtures and how they were hitting banners
- LX: turned on lights to make sure sound moved things right



Load in Log

JLBB | Sept. 5-15, 2022

- LD: programmed almost entire show, might need to be edited as tracking has run through some of the cues
- NOTE: STEVE coming in at 9a on Weds 9/14 before quiet time: putting subs under seats

Plans for Tomorrow:

- LX in at 10
- Scenic in at 12
- LD in at 4

Tuesday, September 13th, 2022:

TSOD Info:

- AM Today: Peggy Miller
- PM Today: Jon Melchiorre
- AM Tomorrow: Squier
- PM Tomorrow: Jon M.

Schedule:

- 10a - LX in to help hang cue lights with LD1 class
- 10:50a - Cue lights hung
- 11:25a - LX out
- 11:45a - Scenic in
- 12:15p - Scenic out
- 2p - Scenic/Paints in to install risers and steam banners
- 4p - LD in
- 4:30p - Paints out
- 5p - Scenic out
- 7:20p - LD out
- 9:15p - Cast in
-

Accomplishments:

- Steamed major seams out of banners
- Risers installed
- Benches installed
- Finished pre-building all cues
- Finished cleaning all cues
- Built cues that may be needed
- For Molly: Subfader 40 is the programmed emergency fader



Load in Log

JLBB | Sept. 5-15, 2022

- Warning: two instances of mild light flash during the show, and slow blinking light
- Scenic please leave banner 5 down after hang so that lx can focus

Plans for Tomorrow:

- Scenic: Install seating
- Sound: Install speakers under risers @ 9a, quiet time 10a-2p
- Miller in after banner hang

Wednesday, September 14th, 2022:

TSOD Info:

- AM Today: Squier
- PM Today: Jon M.
- AM Tomorrow: Squier
- PM Tomorrow: John B.

Schedule:

- 9a - PSupe in for tech tables
- 9:30a - SND in to install speakers under risers
- 10a - Quiet time & comm install
- 2p - SND out
- 2p - Scenic in to fix turf
- 2p - LX in to run power
- 3p - Installed chairs
- 3:50p - LX out
- 5p - Attempted banner 5 install
- 6p - Scenic out
- 6:45p - SMs in
- 7:15p - Cast and TH149 in
- 8:10p - Designer run!
-

Accomplishments:

- Ran power
- Installed chairs
- Fixed turf problem areas
- Installed tech tables
- Installed and tested comm
- Tuned audio in the space



- Added extra speaker underneath risers

Plans for Tomorrow:

- Hang banner 5
- Hook up cue light box
- Focus light on banner 5
- NOTE: An actor is currently blocked to kick soccer balls into two banners (2&9)—is this okay?
- NOTE: Can psupe get a headset on the wedge?

Thursday, September 15th, 2022:

TSOD Info:

- AM Today: Squier
- PM Today: John B.
- AM Tomorrow: Jon M.
- PM Tomorrow: Angela M.

Schedule:

-

Accomplishments:

-

Plans for Tomorrow:

-